

Proforma for the information to be uploaded on the web page of MPSIDC/MPAKVNs regarding the ongoing construction works for the year 2011-12 (30.9.11) MPAKVN (BHOPAL) LIMITED BHOPAL

Rs. In lakhs

(ASIDE Scheme)

S. No.	Name of Work	Estimated Cost	Date of work order	Name of Contractor	Probable amount of contract	Date of completion as per contract	Progress upto the quarter end	
							Physical	Financial
1	2	3	4	5	6	7	8	9
1	Supply & Installation of 33 K.V. H.T. Power line & 33 K.V.A. electric sub station for Kaliasoat Pump House at I/A Mandideep Distt.-Raisen.	20.10	11/10/2009	Hansh Electricals	20.10	9.2.10	100%	final bill to be submitted. 17.44
2	Supply & Installation of 3 Nos. of Centri Fugal pump sets at Kaliasoat river pump house at I/A Mandideep Distt.-Raisen.	13.14	7.8.09	Friends Traders	13.14	6.9.09	100%	final bill to be submitted 12.15
3	Lowering of Submersible pump sets & pipes in the tube wells & jointing them with Old D.I. pipe lines in I/A Mandideep Phase-II Distt.-Raisen.	5.04	5.2.10	Sagar Associates	5.04	4.3.10	100%	final bill to be submitted.
4	Work of Patch repairing & widening of Turning radius of Exiting road at I/A Govindpura Distt.- Bhopal	39.03	30.6.11	M/s Shruti Construction	27.64	14.1.12
Total -		77.31			65.92			29.59