

Proforma for the information to be uploaded on the web page of MPSIDC/MPAKVNs regarding the ongoing construction works for the year 2011-12 (30.09.11) MPAKVN (BHOPAL) LIMITED BHOPAL
Rs. In lakhs

(Deposit Work)

S. No.	Name of Work	Estimated Cost	Date of work order	Name of Contractor	Probable amount of contract	Date of completion as per contract	Progress upto the quarter end	
							Physical	Financial
1	2	3	4	5	6	7	8	9
1	Const. of Govt. H.S. School Building Udaipura Distt.-Raisen.	61.49	18.6.08	M/s Raja Brothers	61.49	17.3.09	100%	final bill to be submitted 60.87
2	Const. of Govt. H.S. School Building Obedullaganj Distt.-Raisen.	61.49	2.6.08	Shri Anuj Kumar Agarwal	61.49	1.03.09	60%	Due to Non availability of fund hence work stopped 40.30
3	Const. of Govt. H.S. School Building Hardott Distt.- Raisen.	61.49	4.8.08	Shri Niranjan Singh Rajput	61.49	3.5.09	85%	Due to Non availability of fund hence work stopped 45.59
4	Const. of Govt. Boys H.S. School Building Patendeo Distt.- Raisen.	61.49	18.5.09	Shri Anuj Kumar Agarwal	61.49	17.2.10	40%	Due to Non availability of fund hence work stopped 26.09
5	Const. of Govt. H.S. School Building Shobhapur Distt.- Hoshangabad	61.49	7.7.08	Shri Prdeep Tamot	61.49	6.4.09	100%	Final bill to be submitted fund is not available 49.70
6	Const. of Govt. H.S. School Building Masangaon Distt.- Harda.	61.49	24.6.08	Shri Sunil Kumar Agarwal	61.49	23.3.09	95%	Notice given under Clause-3 of agreement 49.06
7	Const. of Govt. H.S. School Building Prabhat Pattan Distt.- Betul.	61.49	29.5.08	Shri Lalit Kumar Agarwal	61.49	28.2.09	100%	Final bill to be submitted fund is not available 50.33
8	Const. of Govt. H.S. School Building Hiberkehda Distt.- Betul.	61.49	29.5.08	Shri Lalit Kumar Agarwal	61.49	28.2.09	100%	Final bill to be submitted fund is not available 48.90
9	Const. of Govt. H.S. School Building Sehra Distt.- Betul.	61.49	18.6.08	Shri Anuj Kumar Agarwal	61.49	17.3.09	100%	Final bill to be submitted fund is not available 54.17
10	Const. of Govt. H.S. School Building Saikheda Distt.- Betul.	61.49	6.6.08	Shri S.K. Tiwari	61.49	6.3.09	100%	Final bill to be submitted fund is not available 51.56
11	Const. of Govt. H.S. School Building Bordehi Distt.- Betul.	61.49	29.5.08	Shri Lalit Kumar Agarwal	61.49	28.2.09	100%	Final bill to be submitted fund is not available 53.84
12	Const. of Govt. H.S. School Building Amravati Ghat Distt.- Betul.	61.49	29.5.08	Shri Lalit Kumar Agarwal	61.49	28.2.09	100%	Final bill to be submitted fund is not available 53.02

Proforma for the information to be uploaded on the web page of MPSIDC/MPAKVNs regarding the ongoing construction works for the year 2011-12 (30.09.11) MPAKVN (BHOPAL) LIMITED BHOPAL
Rs. In lakhs

(Deposit Work)

S. No.	Name of Work	Estimated Cost	Date of work order	Name of Contractor	Probable amount of contract	Date of completion as per contract	Progress upto the quarter end	
							Physical	Financial
1	2	3	4	5	6	7	8	9
13	Const. of R.C.C. drains at I/A Vidisha.	39.72	30.04.10	M/s Maruti Construction	39.72	14.09.10	35%	work delayed notice are served for expedite the work 11.53
14	Const. of WBM road at I/A Bilapura (Pachore) Distt.-Rajgrah.	29.97	4.02.10	M/s Maruti Construction	29.97	19.06.10	80%	(i) Work delayed due to hindrances created by Nagar Panchyat Pachore. (ii) Delay Decisions regarding layout of proposed roads by DTIC Rajgarh. 13.05
15	Const. of R.C.C. drains at I/A Kosmi Distt. Betul	48.85	15.07.09	Shri S.K. Tiwari	48.85	29.11.09	100%	final bill is to be submitted
16	Const. of Boundary wall from M/s Garg Agro Foods to M/s Bharti Febrication at I/A Vidisha.	3.76	7.12.10	Shri Kamal Singh Rai	3.76	22.04.11		work delayed due to encroachment
17	Const. of Double lane road at I/A, Mana Budhani Distt. Sehore	41.70	30.11.09	M/s Vijayvergiya & sons	41.70	14.4.10	90%	33.92
18	Repairing of Tribal sheds at I/A Kosmi Distt.-Betul	8.34	10.08.11	Shri Rajendra singh Yadav	6.60	24.12.11	50%	1.47
19	External electrification at I/A Pipalkheria Distt.- Raisen	93.82	5.9.11	Shri Ashok Kumar Jain	79.68	14.2.12
20	Upgradation of road at I/A Harda Distt.- Harda	30.24	24.9.11	Shruti Construction	27.49	23.2.11
	Total-	1034.28			1015.65			643.40