

**Proforma for the information to be uploaded on the web page of MPSIDC/MPAKVNs regarding the ongoing
construction works for the year 2011-12 (30.09.2011) MPAKVN (BHOPAL) LIMITED BHOPAL**

(OWN FUND WORK)

Rs. In lakhs

S. No.	Name of Work	Estimated Cost	Date of work order	Name of Contractor	Probable amount of contract	Date of completion as per contract	Progress upto the quarter end	
							Physical	Financial
1	2	3	4	5	6	7	8	9
1	Const. of W.B.M. road and asphaltting at I/A Mandideep Distt.-Raisen.	236.78	19.4.07	M/s Shakti Earth Mover	236.78	18.5.08	85%	180.65
2	Const. of W.B.M. road & asphaltting in Phase-II at I/A Mandideep Distt.-Raisen.	118.00	22.8.09	Shri Rajendra Kumar Garg	115.50	21.7.10	85%	84.82
3	Const. of R.C.C Culvert at KaliaSoat pump house approach road at I/A Mandideep Distt.-Raisen.	3.45	12.11.09	Krishna Electrical	3.02	26.1.10
4	Const. of C.C block & R.R Masonry Chamber at I/A Mandideep Distt.-Raisen.	2.27	10.12.09	Divyani Construction	2.27	9.2.10
5	Laying of pipe line of 200 mm & 300 mm dia D.I.P.K.-7 in Phase-II at I/A Mandideep Distt.-Raisen	20.24	5.2.10	Sanya Enterprises	20.24	19.6.10	70%	8.32
6	Laying of 300 mm dia rising main D.I.P.K.-9 pipe line from N.H-12 near M/s Lupin to hill at I/A Mandideep Distt.-Raisen	7.96	5.2.10	Sanya Enterprises	13.22	19.6.10	Work terminated
7	Asphaltting of road from M/s Ralson to M/s Godrej at I/A Mandideep Distt.-Raisen	17.69	5.4.10	M/s Shakti Earth Mover	17.7	19.7.10
8	Repairing of Damaged road at I/A Mandideep Distt.-Raisen	10.70	29.4.10	Shruti Construction	10.70	13.7.10	90%
9	Const. of C.C. road near Khanpur in Phase-II at I/A Mandideep Distt.-Raisen	79.10	29.4.10	Shruti Construction	71.00	12.11.10	65%	28.06
10	Const. of R.C.C. drain from M.P.E.B. substation to Plot No. 63 near Area-II at I/A Mandideep Distt.-Raisen	18.51	18.6.10	Sanya Enterprises	13.92	1.11.11	40%	6.88
11	Const. of Kaccha Nala & Hume pipe culvert from M.P.E.B. to M/s Vardhman Yarn in phase-II at I/A Mandideep Distt.-Raisen	15.81	8.7.10	Raja Construction	14.54	25.11.10	60%	2.95
12	Const. of R.C.C. drain in front of M/s P & G at I/A Mandideep Distt.-Raisen	19.73	20.7.10	Maruti Construction	14.80	4.2.11	60%	4.74
13	Const. of R.C.C. drain from N.H.-12 to new O.H.T. in Phase-II at I/A Mandideep Distt.-Raisen	15.81	20.7.10	Maruti Construction	14.88	3.2.11	90%	11.32
14	Const. of W.B.M. road in front of M/S Moins Industries in phase-II at I/A Mandideep Distt.-Raisen	18.53	2.11.10	Shruti Construction	18.26	17.3.11	75%	7.17
15	Const. of R.C.C. drain near Khedapati Mandir at Sector A at I/A Mandideep Distt.-Raisen	18.29	14.1.11	Raja Construction	17.85	28.7.11	10%
16	Const. of 10 No. Shops near M/s Vardhman Yaran in Phase-II at I/A Mandideep Distt.-Raisen	19.31	14.1.11	Raja Construction	18.96	28.7.11	Layout given but dispute created by MPEB site is changed

Proforma for the information to be uploaded on the web page of MPSIDC/MPAKVNs regarding the ongoing construction works for the year 2011-12 (30.09.2011) MPAKVN (BHOPAL) LIMITED BHOPAL

(OWN FUND WORK)

Rs. In lakhs

S. No.	Name of Work	Estimated Cost	Date of work order	Name of Contractor	Probable amount of contract	Date of completion as per contract	Progress upto the quarter end	
							Physical	Financial
1	2	3	4	5	6	7	8	9
17	Const. of 700 KL capacity R.C.C. reservoir tank in phase-II at I/A Mandideep Distt.-Raisen	35.00	21.1.11	Shri R.L. Devani	35.00	20.7.11	Design, Drawing approved from RGPV work in progress
18	Development work in Dahod Intake well pump house Campus. (Barbed wire Fencing, repairing) at I/A Mandideep Distt.-Raisen	4.22	2.2.11	Shri Rajendra Singh Yadav	4.21	16.6.11	50%
19	Construction of R.C.C. drain near Mahindra Junction on hill area at I/A Mandideep Phase-II Distt.-Raisen.	19.14	18.3.11	Shri P.K. Khare	19.14	2.10.11
20	Laying of 200mm dia DIPK-9 class pressure distribution pipe line front of M/s Insulation Pvt. Ltd. Plot No.- 37 & 38 from existing of main pipe line at I/A Mandideep Phase-II	1.58	18.4.11	Shri Vaibav Rathore	1.58	1.7.11
21	Construction of boundary wall at Hospital premises sector A,I/A MandideepDistt.-Raisen	1.80	28.6.11	Shri Sanjeev kumar Soni	1.87	12.10.11
22	Demoliasation realaying,layingof 500mm dia CI DI Pipe near Dahod Tank to connecting point at I/A Mandideep Distt.-Raisen	16.01	25.4.11	Shri Vaibav Rathore	10.5	24.1.12
23	Construction of boundary wall at campus of new over head tank Industrial Area Mandideep Distt.-Raisen	6.00	28.6.11	Radhey Multi Services	6.27	12.11.11
24	Const. of 1 Nos. 1200mm dia HP culvert & drain near M/s Ralson New Area-I I/A Mandideep Distt.-Raisen	3.63	28.6.11	Shri Kamal Singh Rai	3.68	12.11.11
25	Demarcation of Plots of Ware House at I/A Mandideep Phase-II. Distt.-Raisen	0.80	28.6.11	Radhey Multi Services	0.80	14.12.11		
26	Const. of Boundry wall & RCC drain at I/A Mandideep Phase-II. (Ware House Plots) Distt.-Raisen	105.26	3.9.11	Amba Construction	93.56	1.6.12
27	Const. Of C.C. road & HP Culvert at I/A Mandideep Phase-II. (Ware House Plots) Distt.-Raisen	93.23	3.9.11	Shri Ram Kumar Narvani	78.59	1.6.12
28	Upgradation of road by CC road at I/A Mandideep Phase-I &II. Distt.-Raisen	966.40	23.8.11	Shruti Construction	715.03	22.8.12
29	Asphalting of road I/A Mandideep Phase-I Distt.-Raisen	208.56	23.8.11	Shruti Construction	156.42	23.8.11
30	Const. of Masonry Drain at at I/A Pillukhedi Distt.-Rajgarh	87.88	7.7.11	Shri S.K. Khare	75.14	5.4.12
31	Const. of shops at I/A Pillukhedi Distt.-Rajgarh	20.81	8.8.11	Shri Ved Prakash Grover	17.83	22.2.12
32	Const. of HP Culvert & drain near M/s Ralson New area II I/A Mandideep Distt.-Raisen	3.63	28.6.11	Radhey Multi Services	3.34	12.11.11	75%	2.51
33	Const. of 5 Nos. Culvert at I/A Mandideep Phase- II. Distt.-Raisen	15.42	4.10.11	Sanjna Construction	15.42	14.2.12

**Proforma for the information to be uploaded on the web page of MPSIDC/MPAKVNs regarding the ongoing
construction works for the year 2011-12 (30.09.2011) MPAKVN (BHOPAL) LIMITED BHOPAL**

(OWN FUND WORK)

Rs. In lakhs

S. No.	Name of Work	Estimated Cost	Date of work order	Name of Contractor	Probable amount of contract	Date of completion as per contract	Progress upto the quarter end	
							Physical	Financial
1	2	3	4	5	6	7	8	9
34	Providing, Boring, casting of pile & const. of Colum at boundry of 141 acres land I/A Govindpura Distt.-Bhopal	3.83	1.10.11	Shri Moti Beg	3.83	1.12.11
	Total -	2215.38			1845.85			337.42